EXTENSION OF TIME PROPOSAL

1	Name of work	Improvement to Road & Drain from Gangamma Temple to Kodigehalli Main Road in Ward no: 8 (Kodigehalli) Kodigehalli Sub Division
2	Amount of Work Portion	1467880.
3	Estimated Cost	15.00 Lakhs
4	Name of contractor	N. Venu
5	Agreement No.	541/28-2-2014.
6	No. and date under which work order issued	541/28-2-2014
7	Time limit originally fixed for completion	60 Days.
8	Date of application by the contractor for granting extension of time	28-04-2014
9	Date of receipt of application in the sub division office	28-04-2014
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	50%
12	Work carried out during 1st extension	50%
13	Work carried out during 2nd extension	
14	Time now applied for	248 Days
15	Date of recommending time limit applied for	28-4-2014
16	Whether the orginal application of the contractor is enclosed.	
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	BWSSB work has been going on work spot. Penalty for Extra
22	Remarks of the EE with the daily rate of penalty proposed	Approved as per the AEE.

Assistant Engineer

Executive Engineer
Byatarayanapura Division

D. K. Madhu Sudhan
Assistant Executive Engineer

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92